



## Network Statement 2019 – Appendix 5

Capacity restrictions of a duration of seven consecutive days or less for which more than 10 % of the estimated traffic volume on a railway line per day is cancelled, re-routed or replaced by other modes

TIB	Strækning	Projekt/PSP-nr.	Beskrivelse	Forventet varighed	Forventet periode	Forventede datoer	Trafikale konsekvenser	Bygherre
1	<b>København H.</b>	Postterminal	Relocation of major drain/well.	5 consequent weekend possessions of 56 hours	3 weekends in April and 2 weekends in May		Waiting for K19. Possession: Kh 1. Hsp/spor 20 from DV-signal 223.1 to DV-signal 223.2 and eventually at platform in track 1	Nordkranen A/S (3rd party)
1	<b>Slagelse station</b>	Ringsted – Korsør	Total possession of Slagelse St. Lowering of utilitycables	6 days	Easter 2019	17/4 in the evening – 23/4 in the morning.	No trains through Slagelse	SK Forsyning (3rd party)
1	<b>Fa/TI-Md</b>	1001944	Lillebæltsbridge	4 x 56 hours		22/2-25/2 01/3-04/3 27/9-30/9 04/10-07/10	Reduced capacity	Vejdirektoratet
1	<b>Ringsted station</b>	Ny bane	Safety usage	6 days		17/4-22/4	Total closure	Banedanmark
1	<b>Ringsted station</b>	Ny bane	Change of switch	6 days		24/3-30/3	Reduced capacity	Banedanmark
1	<b>Ringsted station spor 2</b>	Ny bane	Moving of signals	55 hours		20/9-23/9	Reduced capacity	Banedanmark
1	<b>Ringsted station spor 2 og 5</b>	Ny bane	New placement of switch	2 x 79 hours		27/9-01/10 & 04/10-08/10	Reduced capacity	Banedanmark
1	<b>Ringsted station spor 6</b>	Ny bane	New placement of switch	3 x 55 hours + 2 days		27/9-30/9 & 04/10-07/10 & 15/11-18/11 & 23/11-24/11	Reduced capacity	Banedanmark
1	<b>Ringsted spor 1</b>	Ny bane	New placement of switch	79 hours + 55 hours		18/10-22/10 & 25/10-28/10	Reduced capacity	Banedanmark
11 6	<b>Vigerslev</b>		Usage	3 days		8/6-10/6	Total closure	
11	<b>Vigerslev</b>	Ny bane	New track bed and final making of transversal	3½ days		16/5-20/5	Total closure	Banedanmark
24	<b>Langå – Stevnstrup – Randers</b>	EPFA Ar-Lih	Renewal of bridges	5 nights	2019	Sep-okt	Total closure	Banedanmark
24	<b>Langå – Stevnstrup – Randers</b>	EPFA Ar-Lih	Renewal of bridges	1 x 56 hours	2019	Sep-okt	Total closure	Banedanmark
24	<b>Langå – Stevnstrup – Randers</b>	EPFA Ar-Lih	Renewal of bridges	2 x 24 hours	2019	Sep-okt	Total closure	Banedanmark
24	<b>Randers – Fårup - Hobro</b>	EPFA Ar-Lih	Renewal of bridges	5 x 56 hours	2019	Sep-okt	Total closure	Banedanmark
24	<b>Randers – Fårup - Hobro</b>	EPFA Ar-Lih	Renewal of bridges	3 x 24 hours	2019	Sep-okt	Total closure	Banedanmark